

## CHARLES COUNTY TRANSPORTATION PROJECTS

Following are the desired transportation projects placed in a proposed order of preference. The order of priority is based on Commissioners desires, current status of the project and the relative feasibility of the project. The relative feasibility of each project is based on size, known physical constraints such as wetland crossings, and most importantly the number of parcels associated with the right-of-way (ROW) needed to be acquired.

- 1) **Acton Lane Phase II** (Rte. 301 to Western Parkway) - Need Commissioner approval.
  - a) ROW has been acquired.
  - b) Design completed, needs to be updated to current conditions thru a design/construction contract.
  - c) Can bid for design/construction within 3 months - 3/02.
  - d) Approximate construction completion date - 6/03.
  
- 2) **Rosewick Road Ph. 1** (Rte 301 to Washington Avenue) - Need Commissioner approval.
  - a) Approximately 3 parcels of ROW to be acquired. (Assume no condemnation)
  - b) Can bid for design within 3 months - 3/02.
  - c) Approximate construction start date - 4/03.
  - d) Approximate construction completion date - 4/04.
  
- 3) **Rosewick Road Ph. 2** (Washington Ave. to Radio Station Road) - Need Commissioner approval.
  - a) Approximately 14 parcels of ROW to be acquired.
  - b) Approximate design start date - 8/02.
  - c) Approximate construction start date - 12/04.
  - d) Approximate construction completion date - 6/06.
  
- 4) **Rosewick Road Ph. 3** (Radio Station Road to St. Charles Parkway) - Need Commissioner approval.
  - a) Approximately 1 parcel of ROW to be acquired. (Possibly dedicated by ACPT, assume no condemnation)
  - b) Approximate design start date - 9/02.
  - c) Approximate construction start date - 2/04.
  - d) Approximate construction completion date - 2/05.
  
- 5) **Western Parkway Ph. 1A** (Rte. 228 thru Manekin property) - Need executed agreement w/ Manekin
  - a) ROW to be provided by developer.
  - b) To be designed by developer or bid if design by Co. within 5 months - 6/02. (If by Co. combine w/ Ph. 1B)
  - c) Approximate construction start date - 5/03.
  - d) Approximate construction completion date - 5/04.
  
- 6) **Western Parkway Ph. 1B** (Manekin property to Acton Lane) - Need Ph. 1A to be built & Comm. approval.
  - a) Approximately 1 parcel of ROW to be acquired. (Assume no condemnation)
  - b) Design completed, needs to be updated to current conditions thru a design/construction contract.
  - c) Approximate design/construction start date - 12/02.
  - d) Approximate construction completion date - 5/04.
  
- 7) **Cross County Connector Ph. 4A** (St. Patrick's Drive to within approx. 1,500 ft. of Middletown Rd.)
  - a) Approximately 7 parcels of ROW remaining to be acquired. (Assume no condemnation)
  - b) Design underway - 95% complete.
  - c) Approximate construction start date - 11/02.
  - d) Approximate construction completion date - 4/04.

- 8) **Middletown Road Ph. 1B** (Approx. 1,500 ft. from Rte. 228 to Smallwood Drive)
  - a) Approximately 29 out of 52 parcels of ROW remaining to be acquired.
  - b) Design partially completed, needs to be updated to current conditions thru a design/construction contract.
  - c) Approximate design/construction start date - 7/03. (May be able to begin some work sooner on parcels already acquired.)
  - d) Approximate construction completion date - 12/04.
  
- 9) **Cross County Connector Ph. 4B/Middleton Road Ph. 2** (1,500 ft. from Middletown Rd. to Smallwood Drive)
  - a) Approximately 20 parcels of ROW to be acquired.
  - b) Design underway - 20% complete.
  - c) Approximate construction start date - 3/04.
  - d) Approximate construction completion date - 9/05.
  
- 10) **Cross County Connector Ph. V** (Rte. 229 to Middletown Road) - Need Commissioner approval.
  - a) Approximately 16 parcels of ROW to be acquired.
  - b) Approximate design start date - 7/02. (Preliminary horizontal & vertical design presently underway)
  - c) Approximate construction start date - 11/04.
  - d) Approximate construction completion date - 11/06.
  
- 11) **Western Parkway Ph. 2** (Acton Lane to Pierce Road) - Need Commissioner approval.
  - a) Approximately 11 parcels of ROW to be acquired - 2/03. (Need to check if ROW is already dedicated)
  - b) Design completed, needs to be updated to current conditions thru a design/construction contract.
  - c) Approximate design/construction start date - 9/04.
  - d) Approximate construction completion date - 3/06.
  
- 12) **Acton Lane Ph. III** (Western Parkway to County line) - Need Commissioner approval.
  - a) Approximately ?????? parcels of ROW to be acquired.
  - b) Approximate design start date - 4/03.
  - c) Approximate construction start date - 9/05.
  - d) Approximate construction completion date - 9/06.
  
- 13) **Cross County Connector Ph. VII** (Rte. 210 to Mattawoman Creek) - Need Commissioner approval.
  - a) Approximately 28 parcels of ROW to be acquired.
  - b) Approximate design start date - 6/03. (Preliminary horizontal & vertical design presently underway)
  - c) Approximate construction start date - 12/05.
  - d) Approximate construction completion date - 6/07.
  
- 14) **Cross County Connector Ph. VI** (Mattawoman Creek to Rte. 229) - Need Commissioner approval.
  - a) Approximately 8 parcels of ROW to be acquired.
  - b) Approximate design start date - 8/03. (Preliminary horizontal & vertical design presently underway)
  - c) Approximate construction start date - 11/05.
  - d) Approximate construction completion date - 5/07.
  
- 15) **Western Parkway Ph. 3** (Pierce Road to Rte. 301) - Need Commissioner approval.
  - a) Approximately 15 parcels of ROW to be acquired.
  - b) Approximate design start date - 10/03.
  - c) Approximate construction start date - 4/06.
  - d) Approximate construction completion date - 10/07.